BRUHAT BENGALURU MAHANAGARA PALIKE

Clients Name		Executive Engineer Byatarayanapua Division
Project Name	:	Package - 4 includes 4 works of Rs.195.00 lakhs 1).Improvements to roads and drains near Hebbal Shanimahatma temple in Ward No.07, Byatarayanapura. 2).Improvements to roads and drains Amruthalli gramatana pending works and surrounding areas in Ward No.07, Byatarayanapura. 3).Improvements to roads and drains Sanjeevinagara, Byatarayanapura and Kempapura in Ward No.07, Byatarayanapura. 4).Improvements to drains Hoysala Apartment towards Byatararayanapura in Ward No.07, Byatarayanapura
Consultants	:	Rudraprasad Consultants
Project Manager /Team Leader	:	Karthik Rechan
Project Start Date	:	31-Oct-18
Project End Date	:	13-Jul-19
Project Length in Months	:	8 months

Sl. No	Assignment	Unit	Boq Qnty	Qty of Work done	% Of Work done	Start Date	End Date	No. of Working Days
1	Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated	Cum	1746.50	1746.50	100	31-10-18	13-07-19	255
2	Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2meters and an average lift upto 1.5 m, excavated	Cum	993.10	993.14	100	02-11-18	13-07-19	253
3	Removing & Refixing stone slabs and drains and Pointing in and as per the direction of Engineer in charge of the work.	Sqm	623.70	760.05	100	02-11-18	28-02-19	118
4	Providing granite 7.5cms thick slabs of selected quality roughly dressed and fixed in cement mortar(1:6)	Sqm	316.85	316.85	100	03-11-18	28-02-19	117
5	Providing and laying in position Plain cement concrete of mix 1:4:8	Cum	1025.86	1025.40	100	03-11-18	13-07-19	252
6	Providing and laying in position Plain cement concrete of mix 1:2:4	Cum	20.48	27.23	100	05-11-18	28-02-19	115
7	Providing and constructing granite/trap/basalt size stone masonry in foundation in CM 1:6	Cum	39.49	101.52	100	03-11-18	28-02-19	117
8	Providing and constructing granite/trap/basalt size stone masonry in superstructure with cement mortar **b) With available stones**	Cum	35.44	40.59	100	04-11-18	28-02-19	116
9	Providing ruled pointing of course stone masonry with cement mortar 1:3	Sqm	297.75	793.80	100	04-11-18	28-02-19	116
10	Cement concrete pavement. Constructionn of un reinforced plain cement concrete pavement, thickness as per design	Cum	656.12	655.75	100	05-11-18	13-07-19	250
11	Vaccume de-watering with vaccum pump and suction mat and compaction with skin floater	Sqm	6123.13	6557.37	100	05-11-18	28-02-19	115
12	Providing,laying, spreading and compacting crushed stone aggregates of granite/trap/ basalt to wet mix macadam	Cum	198.83	198.83	100	07-11-18	13-07-19	248
13	Providing and applying primer coat with S.S. bitumen emulsion on prepared surface	Sqm	994.17	994.17	100	13-11-18	13-07-19	242
14	Providing and laying bituminous concrete 40mm	Cum	39.77	39.77	100	13-11-18	13-07-19	242
15	Providing and laying in position reinforced cement concrete	Cum	100.13	123.43	100	16-11-18	13-07-19	239
16	Providing TMT Steel Reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required	Tonne	6.25	6.24	100	12-11-18	13-07-19	243
17	Providing and removing Centering, shuttering, strutting, propping etc	Sqm	410.88	410.88	100	18-11-18	13-07-19	237
18	Loading and unloading of stone boulder/stone aggregates/ sand/ kanker/ moorum.	Sqm	2292.64	2291.73	100	31-10-18	13-07-19	255
19	Providing and fixing RCC Precast cover slab of 100mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel	Sqm	270.99	270.99	100	31-10-18	13-07-19	255
20	Providing and fixing RCC Precast cover slab of 250mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel	Sqm	6.00	6.00	100	31-10-18	13-07-19	255
21	Dismantling of cement concrete pavement by mechanical means using Pneumatic tools, breaking to pieces not exceeding 0.20cm in volume and stock piling at	Cum	410.88	410.65	100	31-10-18	13-07-19	255
22	Construction of Emabnkment with approved material Gravel/Murrum with all lifts and leads, transporting to site, sptreading, grading to required slope and	Cum	426.24	425.28	100	31-10-18	13-07-19	255
E1	Providing and fixing 20cm thick pre cast RCC covering slab using reinforced cement concrete M20 mix with stone aggregate 20mm and down size	Sqm	0.00	657.30	100	31-10-18	13-07-19	255

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

RUDRAPRASAD CONSULTANTS BANGALORE